



**US Army Corps
of Engineers®**
Walla Walla District

Operations Division

Walla Walla District
Corps of Engineers
201 North Third Avenue
Walla Walla, Washington 99362-1876
December 19, 2007

(2) Status Report Lower Granite Lock Located at Snake River Mile 107.5

This is the latest update for Lower Granite Lock gate repair.

Today the work plan is to unhook the cables from the gate end on both sides of the gate. Also, remove paint and clean up the area around the cracks found in yesterday's inspection to verify the extent of the cracking.

Tonight's crew plans to epoxy both ends of the second set of cables. A 24-hour cure time is needed before the cables can be load tested. The first cable set was load tested before the incident.

A 12-hour total lock closure is needed for the crack repair. It will most likely taking place Friday, 21 December. Additional information regarding the lock closure will be sent later today.